BRUHAT BANGALORE MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of Work	:	Construction of RCC culvert and U Shape drain for secondary SWD between Settyhalli and Chikkasandra village in Settyhalli Ward No:12, Indent No: 22272
2	Sanctioned Estimate Amount	:	Rs 1,00,00,000.00
3	Head of Account	:	P3106 Nagarothana Works
4	Administrative Approval	:	CE/SWD/ADMN/100/2016-17, Dt: 23/08/2016
5	Work Code	:	012-18-000023
6	Technical Sanction	:	CE/SWD/TECH-SANCTION/102/2016-17, Dt: 23/08/2016
7	Approval to Tender		
	a) Employer	:	ನಅಇ 536 ಎಂಎನ್‌ವೈ 2017 ದಿ: 21–09–2017ಕ್ಕೆ, ಅನುಬಂಧ–1, ಕ್ರಮ ಸಂ: 64
	b) Design Consultants	:	
	c) Project Management Consultants	:	
	d) Name of the Agency	:	M/s KVK Constructions
	e) Agreement No./Date	:	EE/SWD/DHZ/AGMT/08/2017-18 dated: 30/01/2018
	f) Tender Premium	:	18.84% below the PWD SR 2016-17
8	Work Order No.	:	EE/SWD/DHZ/WO/08/2017-18 Dated: 30/01/2018
9	Date of Commencement	:	30/01/2018
10	Scheduled Date of Completion	:	29/06/2018
11	Time Extension if any	:	-
12	Actual Date of Completion	:	05/08/2017 based on LOI dt 8/5/17.
13	Delay in Execution of Work	:	-

AE

Scanned by CamScanner

14	a) Amount as per Sanctioned Estimate	:	Rs 1,00,00,000.00
	b) Amount as per Tender / Agreement	:	Rs 86,30,674.00
	c) Amount of Work slip	:	Rs 1,51,988.00
	d) Amount of EIRL	:	-
	e) Amount as per Actual Expenditure	:	Rs 82,42,239.00
	f) Excess / Savings over Sanctioned Estimate	:	Rs 17,57,761.00- Savings
	g) Excess / Savings over Tendered Amount		Rs 3,88,435.00 – Savings
15	Name of the Officials in Charge of Work		
	a) Assistant Engineer	:	Santosh N
	b) Assistant Executive Engineer	:	Santosh N
	c) Executive Engineer	:	Basavaraju M

The work is completed on 05/08/2017 with Defect liability period / Maintenance period from 06/08/2017 to 05/08/2018

Certificate:-

a) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
BBMP

Asst. Executive Engineer
I/c BBMP

Executive Engineer
BBMP

Scanned by CamScanner